

MOCK-UP TEST REPORT  
PERFORMANCE TEST OF BLAST DOOR

***CNC***

TESTING LABORATORY

### INDEX

ITEM	PAGE
1. GENERAL	2
2. WEATHER CONDITION	2
3. PARTICIPANTS	2
4. INSTALLATION SCHEDULE OF SPECIMEN	3
5. SPECIMEN DESCRIPTION	3
6. TEST SPECIFICATION	3
7. METHOD & RESULT OF TEST	4
7-1. DOUBLE SWING DOOR	
7-1-1. DOOR OPERATION	
7-1-2. PRE-LOAD	(ASTM E 330)
7-1-3. STATIC AIR INFILTRATION - PHASE I	(ASTM E 283)
7-1-4. STATIC AIR INFILTRATION - PHASE II	(ASTM E 283)
7-1-5. STRUCTURAL PERFORMANCE BY STATIC PRESSURE	(ASTM E 330)
7-2. SINGLE SWING DOOR	
7-2-1. DOOR OPERATION	
7-2-2. PRE-LOAD	(ASTM E 330)
7-2-3. STATIC AIR INFILTRATION - PHASE I	(ASTM E 283)
7-2-4. STATIC AIR INFILTRATION - PHASE II	(ASTM E 283)
7-2-5. STRUCTURAL PERFORMANCE BY STATIC PRESSURE	(ASTM E 330)
8. SUMMARY	12
9. ELEVATION OF TRANSDUCER LOCATION	13
10. MOCK-UP DWG.	15
10-1. HORIZONTAL SECTION I ; DOUBLE SWING DOOR	
10-2. HORIZONTAL SECTION II ; SINGLE SWING DOOR	

---

ATTACHED : PHOTOS & CERTIFICATES OF MOCK-UP TESTING LABORATORY

17

## 1. GENERAL

- 1-1. PROJECT : PERFORMANCE TEST OF BLAST DOOR  
1-2. PLACE OF TEST : CNC TESTING LABORATORY  
1-3. DATE OF TEST : JUNE 25<sup>th</sup>. 08. 10:45 A.M. ~ 12:00 P.M. (DOUBLE SWING DOOR)  
JUNE 25<sup>th</sup>. 08. 7:20 P.M. ~ 8:10 P.M. (SINGLE SWING DOOR)  
1-4. DATE OF REPORT : JULY 4<sup>th</sup>. 08.  
1-5. CLIENT : SAM HOON CO.,LTD.

## 2. WEATHER CONDITION

- 2-1. WEATHER : CLEAR  
2-2. TEMPERATURE : 27 deg.C  
2-3. HUMIDITY : 49 %  
2-4. ATMOSPHERIC PRESSURE : 996 HPa

## 3. PARTICIPANTS

- SEUNG-HYUN BAEK (TEAM LEADER) : KRCC  
WOO-SUNG KIM (DIRECTOR) : SAM HOON CO.,LTD.  
JIN-HEE KIM (MANAGER) : CNC  
JIN-SE CHUNG (PRESIDENT) : CNC

## 4. INSTALLATION SCHEDULE OF SPECIMEN

- 4-1. INSTALLATION OF CHAMBER : MAY 9<sup>th</sup>. 08.
- 4-2. INSTALLATION OF SPECIMEN : JUNE 24<sup>th</sup>. 08.
- 4-3. CHAMBER CLOSING : JUNE 25<sup>th</sup>. 08.

## 5. SPECIMEN DESCRIPTION

- 5-1. SPECIMEN DIMENSION : 1,600 mm (W) × 2,200 mm (H) - DOUBLE SWING DOOR  
1,000 mm (W) × 2,200 mm (H) - SINGLE SWING DOOR
- 5-2. MATERIAL : DOOR FRONT PLATE - THK 6 mm STEEL  
DOOR REAR PLATE - THK 3.2 mm STEEL  
FRAME - THK 3.2 mm STEEL  
INSULATION - CERAKWOOL

## 6. TEST SPECIFICATION

- 6-1. AIR INFILTRATION TEST : ASTM E 283  
Standard Test Method For Determining Rate Of Air Leakage  
Through Exterior Windows, Curtain Walls, And Doors  
Under Specified Pressure Differences Across The Specimen
- 6-2. STRUCTURAL PERFORMANCE TEST : ASTM E 330  
Standard Test Method For Structural Performance Of Exterior Windows,  
Curtain Walls, And Doors By Uniform Static Pressure Difference

**7. METHOD & RESULT OF TEST****7-1. DOUBLE SWING DOOR****7-1-1. DOOR OPERATION**

5 (FIVE) CYCLES OF OPEN, CLOSING AND LOCKING FOR DOOR

SPECIFICATION : NO FAILURE

**TEST RESULTS ARE SATISFACTORY.**

**7-1-2. PRE-LOAD**

AT +150 kg/m<sup>2</sup> STATIC PRESSURE  
(POSITIVE WIND PRESSURE FOR 10 SECONDS)

SPECIFICATION : NO FAILURE

**TEST RESULTS ARE SATISFACTORY.**

**7-1-3. STATIC AIR INFILTRATION TEST : ASTM E 283 - PHASE I**

AT +7.6 kg/m<sup>2</sup> STATIC PRESSURE

**7-1-3-1 ; DOOR AREA**

FILM ON : 3.2 cfm (AIR LEAKAGE AT CHAMBER)

FILM OFF : 5.2 cfm

=> AIR LEAKAGE AT DOOR : 2.0 cfm

SPECIFICATION : DOOR는 0.3 cfm/ft<sup>2</sup> (0.0915 m<sup>3</sup>/min/m<sup>2</sup>) 이하

ALLOWABLE : 33.96 ft<sup>2</sup> × 0.3 cfm/ft<sup>2</sup> = 10.1 cfm > 2.0 cfm

**TEST RESULTS ARE SATISFACTORY.**

### 7-1-4. STATIC AIR INFILTRATION TEST : ASTM E 283 - PHASE II

AT +30.4 kg/m<sup>2</sup> STATIC PRESSURE

7-1-4-1 ; DOOR AREA

FILM ON : 7.5 cfm (AIR LEAKAGE AT CHAMBER)

FILM OFF : 12.5 cfm

=> AIR LEAKAGE AT DOOR : 5.0 cfm

SPECIFICATION : DOOR는 0.3 cfm/ft<sup>2</sup> (0.0915 m<sup>3</sup>/min/m<sup>2</sup>) 이하

ALLOWABLE : 33.96 ft<sup>2</sup> × 0.3 cfm/ft<sup>2</sup> = 10.1 cfm > 5.0 cfm

**TEST RESULTS ARE SATISFACTORY.**

### 7-1-5. STRUCTURAL PERFORMANCE BY STATIC PRESSURE : ASTM E 330

HELD FOR TEN(10) SECONDS FOR LOADS.

DEFLECTIONS AND PERMANENT SET WILL BE MEASURED WITH DIGITAL INDICATORS.

+3044 kg/m<sup>2</sup>

+6088 kg/m<sup>2</sup>

+9130 kg/m<sup>2</sup>

SPECIFICATION : NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR  
BEING ABLE TO OPERATE THE DOOR AFTER PRESSURE BUILD-UP

**TEST RESULTS ARE SATISFACTORY.**

REF. : TABLE 7-1-5-1, 7-1-5-2, 7-1-5-3, 7-1-5-4

TABLE 7-1-5-1

TEST PRESSURE = +3044 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	3.89 / 0.32			
2	DOOR LEAF	CENTER	9.35 / 0.45	5.57	0.03	2070
3	DOOR LEAF	BOTTOM	3.67 / 0.53			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION

TABLE 7-1-5-2

TEST PRESSURE = +6088 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	5.50 / 0.33			
2	DOOR LEAF	CENTER	15.15 / 0.86	9.85	0.50	2070
3	DOOR LEAF	BOTTOM	5.09 / 0.39			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION

TABLE 7-1-5-3

TEST PRESSURE = 9130 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	7.68 / 1.01			
2	DOOR LEAF	CENTER	21.40 / 1.81	13.96	0.61	2070
3	DOOR LEAF	BOTTOM	7.20 / 1.40			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION



## 7-2. SINGLE SWING DOOR

### 7-2-1. DOOR OPERATION

5 (FIVE) CYCLES OF OPEN, CLOSING AND LOCKING FOR DOOR

SPECIFICATION : NO FAILURE

**TEST RESULTS ARE SATISFACTORY.**

### 7-2-2. PRE-LOAD

AT +150 kg/m<sup>2</sup> STATIC PRESSURE  
(POSITIVE WIND PRESSURE FOR 10 SECONDS)

SPECIFICATION : NO FAILURE

**TEST RESULTS ARE SATISFACTORY.**

### 7-2-3. STATIC AIR INFILTRATION TEST : ASTM E 283 - PHASE I

AT +7.6 kg/m<sup>2</sup> STATIC PRESSURE

#### 7-2-3-1 ; DOOR AREA

FILM ON : 3.0 cfm (AIR LEAKAGE AT CHAMBER)

FILM OFF : 3.5 cfm

=> AIR LEAKAGE AT DOOR : 0.5 cfm

SPECIFICATION : DOOR는 0.3 cfm/ft<sup>2</sup> (0.0915 m<sup>3</sup>/min/m<sup>2</sup>) 이하

ALLOWABLE : 20.40 ft<sup>2</sup> × 0.3 cfm/ft<sup>2</sup> = 6.1 cfm > 0.5 cfm

**TEST RESULTS ARE SATISFACTORY.**

**7-2-4. STATIC AIR INFILTRATION TEST : ASTM E 283 - PHASE II**AT +30.4 kg/m<sup>2</sup> STATIC PRESSURE

## 7-2-4-1 ; DOOR AREA

FILM ON : 7.5 cfm (AIR LEAKAGE AT CHAMBER)

FILM OFF : 8.5 cfm

=&gt; AIR LEAKAGE AT DOOR : 1.0 cfm

SPECIFICATION : DOOR ≒ 0.3 cfm/ft<sup>2</sup> (0.0915 m<sup>3</sup>/min/m<sup>2</sup>) 이하ALLOWABLE : 20.40 ft<sup>2</sup> × 0.3 cfm/ft<sup>2</sup> = 6.1 cfm > 1.0 cfm**TEST RESULTS ARE SATISFACTORY.****7-2-5. STRUCTURAL PERFORMANCE BY STATIC PRESSURE : ASTM E 330**

HELD FOR TEN(10) SECONDS FOR LOADS.

DEFLECTIONS AND PERMANENT SET WILL BE MEASURED WITH DIGITAL INDICATORS.

+3044 kg/m<sup>2</sup>+6088 kg/m<sup>2</sup>+9130 kg/m<sup>2</sup>SPECIFICATION : NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR  
BEING ABLE TO OPERATE THE DOOR AFTER PRESSURE BUILD-UP**TEST RESULTS ARE SATISFACTORY.**

REF. : TABLE 7-2-5-1, 7-2-5-2, 7-2-5-3, 7-2-5-4

TABLE 7-2-5-1

TEST PRESSURE = +3044 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	5.46 /-0.03			
2	DOOR LEAF	CENTER	7.96 / 0.02	3.57	0.12	2070
3	DOOR LEAF	BOTTOM	3.33 /-0.16			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION

TABLE 7-2-5-2

TEST PRESSURE = +6088 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	9.17 / 1.28			
2	DOOR LEAF	CENTER	16.94 / 2.05	9.75	0.91	2070
3	DOOR LEAF	BOTTOM	5.21 / 1.00			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION

TABLE 7-2-5-3

TEST PRESSURE = 9130 kg/m<sup>2</sup>

POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	NET PS	SPAN
1	DOOR LEAF	TOP	12.39 / 1.63			
2	DOOR LEAF	CENTER	24.62 / 3.40	15.47	2.04	2070
3	DOOR LEAF	BOTTOM	5.92 / 1.09			
4						
5						
6						

△/PS : DEFLECTION/PERMANENT SET

NR : NO READING

\* : NET DEFLECTION

**8. SUMMARY**

TEST RESULTS OF PERFORMANCE TEST OF BLAST DOOR ARE AS FOLLOWS.

(1) DOUBLE SWING DOOR

- 1) BEFORE THE TEST, DOOR WAS OPERATED WELL.
- 2) THE TEST RESULT OF AIR INFILTRATION WAS WITHIN THE ALLOWABLE PER EACH PHASE.
- 3) AFTER THE PRESSURE WAS APPLIED TO  $9130 \text{ kg/m}^2$ , THERE WERE NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR AND THE DOOR WAS OPERATED WELL.

§. FOR REFERENCE, THE MAXIMUM DEFLECTION OF THE DOOR LEAF WAS 13.96 mm AND THE PERMANENT SET OF THE DOOR LEAF WAS 0.61 mm.

(2) SINGLE SWING DOOR

- 1) BEFORE THE TEST, DOOR WAS OPERATED WELL.
- 2) THE TEST RESULT OF AIR INFILTRATION WAS WITHIN THE ALLOWABLE PER EACH PHASE.
- 3) AFTER THE PRESSURE WAS APPLIED TO  $9130 \text{ kg/m}^2$ , THERE WERE NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR AND THE DOOR WAS OPERATED WELL.

§. FOR REFERENCE, THE MAXIMUM DEFLECTION OF THE DOOR LEAF WAS 15.47 mm AND THE PERMANENT SET OF THE DOOR LEAF WAS 2.04 mm.

PLEASE DO NOT HESITATE TO ASK TO LABORATORY WHEN YOU HAVE QUESTIONS ABOUT THIS TEST OR TEST REPORT.

**CNC**


TESTING LABORATORY

---

President    CHUNG, JIN SE


## 9. ELEVATION OF TRANSDUCER LOCATION

### 9-1. DOUBLE SWING DOOR



**TRANSDUCER LOCATION FOR TEST MOCK-UP**  
**EXTERIOR VIEW**

### 9-2. SINGLE SWING DOOR




**TRANSDUCER LOCATION FOR TEST MOCK-UP**  
**EXTERIOR VIEW**

### 10. MOCK-UP DWG.




\* REFER TO ADDITIONAL DETAIL OF MOCK-UP DWG.

#### 10-1. HORIZONTAL SECTION I ; DOUBLE SWING DOOR





### 10-2. HORIZONTAL SECTION II ; SINGLE SWING DOOR



## PHOTOS OF MOCK-UP TEST

### 1. A PANORAMIC PHOTO OF SPECIMEN

#### 1-1. DOUBLE SWING DOOR




## 1-2. SINGLE SWING DOOR



### 2. STATIC AIR INFILTRATION TEST ; ASTM E 283


#### 2-1. DOUBLE SWING DOOR - PHASE I



△ AIR PRESSURE DIFFERENCE  
 $7.6 \text{ kg/m}^2 (= 0.3 \text{ H}_2\text{O})$




△ 3.2 cfm  
 (AIR LEAKAGE AT CHAMBER)




△ 5.2 cfm  
 (FILM OFF)


#### 2-2. DOUBLE SWING DOOR - PHASE II



△ AIR PRESSURE DIFFERENCE  
 $30.4 \text{ kg/m}^2 (= 1.2 \text{ H}_2\text{O})$



△ 7.5 cfm  
 (AIR LEAKAGE AT CHAMBER)




△ 12.5 cfm  
 (FILM OFF)


### 2-3. SINGLE SWING DOOR - PHASE I



△ AIR PRESSURE DIFFERENCE  
7.6 kg/m<sup>2</sup> (= 0.3"H<sub>2</sub>O)



△ 3.0 cfm  
(AIR LEAKAGE AT CHAMBER)




△ 3.5 cfm  
(FILM OFF)


### 2-4. SINGLE SWING DOOR - PHASE II



△ AIR PRESSURE DIFFERENCE  
30.4 kg/m<sup>2</sup> (= 1.2"H<sub>2</sub>O)



△ 7.5 cfm  
(AIR LEAKAGE AT CHAMBER)




△ 8.5 cfm  
(FILM OFF)

### 3. TRANSDUCER INSTALLATION

#### 3-1. DOUBLE SWING DOOR




## 3-2. SINGLE SWING DOOR




### 4. STRUCTURAL PERFORMANCE TEST BY STATIC PRESSURE (구조성능시험) ; ASTM E 330


#### 4-1. DOUBLE SWING DOOR




△ WIND LOAD  
 + 6088 kg/m<sup>2</sup> (=17.6~Hg)



△ MAX. DEFLECTION AND PERMANENT SET



△ WIND LOAD  
 + 9130 kg/m<sup>2</sup> (=26.4~Hg)




△ MAX. DEFLECTION AND PERMANENT SET




### 4-2. SINGLE SWING DOOR




△ WIND LOAD  
 + 6088 kg/m<sup>2</sup> (=17.6~Hg)



△ MAX. DEFLECTION AND PERMANENT SET



△ WIND LOAD  
 + 9130 kg/m<sup>2</sup> (=26.4~Hg)



△ MAX. DEFLECTION AND PERMANENT SET

**8. SUMMARY**

TEST RESULTS OF PERFORMANCE TEST OF BLAST DOOR ARE AS FOLLOWS.

(1) DOUBLE SWING DOOR

- 1) BEFORE THE TEST, DOOR WAS OPERATED WELL.
- 2) THE TEST RESULT OF AIR INFILTRATION WAS WITHIN THE ALLOWABLE PER EACH PHASE.
- 3) AFTER THE PRESSURE WAS APPLIED TO  $9130 \text{ kg/m}^2$ , THERE WERE NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR AND THE DOOR WAS OPERATED WELL.  
§. FOR REFERENCE, THE MAXIMUM DEFLECTION OF THE DOOR LEAF WAS 13.96 mm AND THE PERMANENT SET OF THE DOOR LEAF WAS 0.61 mm.

(2) SINGLE SWING DOOR

- 1) BEFORE THE TEST, DOOR WAS OPERATED WELL.
- 2) THE TEST RESULT OF AIR INFILTRATION WAS WITHIN THE ALLOWABLE PER EACH PHASE.
- 3) AFTER THE PRESSURE WAS APPLIED TO  $9130 \text{ kg/m}^2$ , THERE WERE NO FAILURE OR GROSS PERMANENT DISTORTION OF DOOR AND THE DOOR WAS OPERATED WELL.  
§. FOR REFERENCE, THE MAXIMUM DEFLECTION OF THE DOOR LEAF WAS 15.47 mm AND THE PERMANENT SET OF THE DOOR LEAF WAS 2.04 mm.

PLEASE DO NOT HESITATE TO ASK TO LABORATORY WHEN YOU HAVE QUESTIONS ABOUT THIS TEST OR TEST REPORT.

**CNC**

TESTING LABORATORY



---

President CHUNG, JIN SE